County Engineer
W. Bryan Kegley II, P.E., P.L.S.

Assistant County Engineer
Kimberly N. Sanderson, P. E.

Engineering Manager - Construction
James Vorpahl, P.E.

Engineering Manager – Development/Inspections
Matthew Barclift, P. E., C.F.M.

Engineering Manager – Federal Projects
Richard R. Spraggins, P. E.

Public Works Director
Richard A. Mitchell, P. E.

Deputy Public Works Director
R. Neal Howard, P. E.

Public Works Assistant Superintendent
Richard H. Crist, Sr., P. L. S.

Division Transportation Superintendents
Donald Dixon
Tom Hudson
Albert Newberry
Patrick Williams

MOBILE COUNTY ENGINEERING & PUBLIC WORKS

January 11, 2021

Honorable Merceria Ludgood, President
Mobile County Commission
205 Government St. 10th Floor S.
Mobile, Alabama 36644

Honorable Connie Hudson
Commissioner District Two
Mobile County Commission
205 Government St. 10th Floor S.
Mobile, Alabama 36644

Honorable Randall Dueitt
Commissioner District Three
Mobile County Commission
205 Government St. 10th Floor S.
Mobile, Alabama 36644

Re: FY2020 Mobile County Transportation Plan Report

Dear Commissioners,

As required by Act 2019-2, Section 11 (e), known as the Rebuild Alabama Act, I am submitting the attached report of activities involving projects that were designated to receive funding in the FY2020 Mobile County Transportation Plan, adopted by the County Commission on August 26, 2019. No amendments to the FY2020 Mobile County Transportation Plan were adopted by the County Commission.

The funding categories are divided into two separate columns, one is listed as the CRAF (County Rebuild Alabama Fund) Amount and one is listed as the FAEF (Federal Aid Exchange Fund) Amount. The CRAF funds may be used for the maintenance, improvement, replacement, and construction of roads and bridges maintained by the county. The FAEF funds may be used on county roads classified as minor collectors or higher and/or for bridge structures on the National Bridge Inspection Inventory.

Based on information provided by the Association of County Commissions of Alabama (ACCA), Mobile County was estimated to receive $2,506,396 in FY2020 with the actual receipts

being slightly less at $2,319,370. This could be attributed to the COVID-19 pandemic that has drastically reduced travel since March 2020.

The Mobile County Engineering Department assigned the design of project RA49-02-20, Resurfacing Sollie Road, to an engineering consultant with the plans being completed in August 2020. An Intergovernmental Agreement was executed between the City of Mobile and Mobile County since a portion of this project was inside the city limits of the City of Mobile. The City of Mobile adopted the Intergovernmental Agreement by resolution on June 23, 2020 and the county commission approved the Intergovernmental Agreement on August 10, 2020. Bids for Project RA49-02-20, Resurfacing Sollie Road, were received on October 14, 2020 with the project being awarded to Mobile Asphalt Company. Actual construction did not begin until FY 2021; therefore no costs associated with the CRAF funds for this project are being reported.

The Mobile County Engineering Department assigned the design of project RA49-03-20, Resurfacing Sam Lewis Road, to an engineering consultant with the plans being completed in August 2020. Bids were received for Project RA49-03-20, Resurfacing Sam Lewis Road, on September 30, 2020 with the project being awarded to John G. Walton Construction Co., Inc. Actual construction did not begin until FY 2021; therefore no costs associated with the CRAF funds for this project are being reported.

Asphalt purchases were made by the Mobile County Public Works Department using the county's annual bid and are reported on the attached form. The estimated expenditures were $214,000 with the actual expenses being $463,528. The asphalt materials were purchased from H.O. Weaver and Sons, Mobile Asphalt Company, John G. Walton Construction Co., Inc., and Blacklidge Emulsions, Inc.

The FAEF funds are being used on Project RA-MCP-49-82-15 (Project MCR-2014-012(B)), resurfacing Dawes Road from approximately 365 feet north of Scott Dairy Loop Road S. to approximately 800 feet south of Cottage Hill Road. This project will use the remaining federal aid funds that have been made available to Mobile County through the Alabama Department of Transportation (ALDOT), and the FY2020 and FY2021 FAEF funds. This project is tentatively scheduled for a bid opening through ALDOT on March 26, 2021.

Expenses for Projects RA-MCP-49-82-15, RA49-02-20, RA-49-03-20 along with any expenses incurred for projects listed in the FY2021 Mobile County Transportation Plan will be reported in my annual report to the commission in January 2022.

Should any questions arise pertaining to this report, please do not hesitate to give me a call.

Sincerely,

W. Bryan Kegley II, P.E., P.L.S.
County Engineer

xc: ACCA
file

FY 2020 County Rebuild Alabama Annual Report

Mobile County

Map Index	Project No.	Road Name/Number	Begin Lat.	Begin Long.	End Lat.	End Long.	Project Details: Road Improvement Project	Project Details: Bridge Improvement Project	Project Details: Project Length (miles)	Project Details: Description of Work	Amount of Rebuild Alabama Funding Expended in Current Fiscal Year	Method In Which Rebuild Funds Were Utilized: Amount Expended Utilizing Competitive Bid Contracts	Method In Which Rebuild Funds Were Utilized: Amount Expended Utilizing Public Works Contracts	Method In Which Rebuild Funds Were Utilized: Amount Expended exempt from Competitive and/ or Public Works Contracts	Percent Complete	Original CTP (Yes or No)	CRAF or FAEF	CRAF Amount	FAEF Amount
										Beginning Balance								$0.00	$0.00
										Annual Revenue Received by County								$2,319,370.00	$400,000.00
										Rebuild Funds Received from Municipalities through MOUs								$0.00	$0.00
1	RA-MCP-49-82-15	Dawes Road	30.6192	88.2539	30.6378	88.2486	X		1.34	Widening, Resurfacing & Striping from approx. 365 ft. N. of Scott Dairy Loop Rd. S. to approx. 800 ft. S. of Cottage Hill Rd.	**$0.00**		$0.00		0.0%	Y	FAEF	$0.00	$0.00
		Asphalt Purchases					X		N/A	Annual County Bid	**$463,528.00**	$463,528.00	$0.00		100.0%	Y	CRAF	$463,528.00	
2	RA49-02-20	Sollie Road	30.5890	88.2077	30.6400	88.2078	X		3.32	Resurfacing & Striping Sollie Road from Three Notch-Kroner Road to Cottage Hill Road	**$0.00**	$0.00	$0.00		0.0%	Y	CRAF	$0.00	
3	RA49-03-20	Sam Lewis Road	31.1319	88.1372	31.1402	88.1509	X		1.03	Patching, Resurfacing & Striping Sam Lewis Road from Coy Smith Highway North for 1.03 miles	**$0.00**	$0.00	$0.00		0.0%	Y	CRAF	$0.00	
Note: Only Rebuild Alabama Funds are intended to be reported			Total Miles Addressed this Fiscal Year (Total Mileage Does Not Include Bridge Projects)						5.69	Total Rebuild Funds Expended this Fiscal Year	**$463,528.00**	$463,528.00	$0.00	$0.00			Total CRAF/FAEF Remaining	$1,855,842.00	$400,000.00
Percent of Rebuild Funds Expended in Compliance with Section 7c(2)(d) on the Rebuild Alabama Act														100%					

Remarks

Map 1, RA-MCP-49-082-15 Right of Way Acquisition Completed October 19, 2020 - Will use FAFE funds from FY2020 and FY2021 - Tentatively schedule for ALDOT bid opening March 26, 2021.

Map 2, RA49-02-20, Bids received October 14, 2020

Map 3, RA49-03-20, Bids received September 30, 2020

No County Transportation Plan Amendments were made in FY 2020